

RFQ 2026-25-3P - Scope of Work

School 1: ÉÉC Notre-Dame-de-la-Jeunesse

The Contractor shall provide all labour, materials, equipment, and supervision necessary to complete the following:

1. Excavation and Removal

- Excavate and remove existing soft surface materials to accommodate the installation of a concrete pad measuring **12 ft x 15 ft**.

2. Granular Base and Formwork

- Supply, place, and compact granular base material suitable to support a precast concrete structure.
- Install formwork for a **7.5-inch-thick reinforced concrete pad**.

3. Concrete Pad Installation

- Supply and place **32 MPa (CII) concrete** with a light broom finish suitable for exterior use.
- Ensure pad is level, square, and capable of supporting the specified precast shed load requirements.

4. Surface Restoration

- Restore all surrounding surfaces disturbed during construction to original or better condition.

5. Precast Concrete Shed Supply and Installation

- Supply and install one **Ashler precast concrete shed, 10 ft x 10 ft**, complete with standard manufacturer finish.
- The shed shall be installed level and securely positioned on the new concrete pad.
- Installation shall be carried out in accordance with the manufacturer's specifications.
- Contractor shall coordinate delivery, offloading, crane placement (if required), and final positioning.
- Specification sheet and product photo will be provided for reference.

School 2: ÉEC Bon-Berger

The Contractor shall provide all labour, materials, equipment, and supervision necessary to complete the following:

1. Installation on Existing Asphalt

- Supply and install one **Ashler precast concrete shed, 10 ft x 10 ft**, complete with standard manufacturer finish, on the existing asphalt surface.
- Confirm and document that the existing asphalt structure and sub-base are adequate to support the shed load prior to installation.
- Provide additional base preparation or structural reinforcement if required to ensure proper support and long-term stability.

2. Asphalt Ramp Construction

- Supply and install an asphalt access ramp to provide safe access to the shed.
- Ramp shall be smoothly tied into existing asphalt and comply with applicable safety and accessibility requirements.

3. Surface Restoration

- Restore all areas disturbed during the work to original or better condition.